

Lake Francis MWC  
PO Box 422  
Dobbins, CA 95935

Bacteria-Monthly Operator Services

**Work Order:** GDK0273

**Received:** 11/05/21 16:37

**Reported:** 11/08/21 10:29

System Number: 5800805

**Sample Site:** 13882 Shirley Dr  
**Sample Number** GDK0273-01

**Date Collected:** 11/05/2021 15:03  
**Collected by:** GL  
Title 22 Designation: Routine

	Result	Units	Reporting Limit	Method	Analyst Initials	Bacti Setup Time	Analysis Date
Total Coliform	<1.0	MPN/100 mL	1.0	SM 9223 B - 2004 Colilert	WES	11/05/21 17:06	11/06/21
E.coli	<1.0	MPN/100 mL	1.0	SM 9223 B - 2004 Colilert	WES	11/05/21 17:06	11/06/21
Chlorine Residual	ND	mg/L	0.05	Approved Methods	GL		11/05/21

## Term and Qualifier Definitions

Item	Definition
ND	None detected at or above the reporting limit



Justin Smith

Laboratory Manager

*Integrating people, land and water.*

1188 East Main Street, Grass Valley, CA 95945

Phone: (530) 273-7284 | Fax: (530) 273-9507 | [www.cranmerengineeringinc.com](http://www.cranmerengineeringinc.com) | E.L.A.P. Certification No. 1936

Sampling • Analytical Testing • Courier Service • System Operators • Engineering • Surveying • Technical Reporting • Planning • Construction Mgmt.



MONTHLY OPERATOR  
DRINKING WATER SYSTEM CHECKLIST

System Name: LAKE FRANK'S  
Operator: 6 AMB  
Date: 11-5-21  
Sign In/Out Times: \_\_\_\_\_

MONTH/YEAR: 11/21

Yes	No	NA	Due Date if Not Complete	Item	Problems/ Comments
<b>Visual Inspection</b>					
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>		Any evidence of leaks, vandalism, weeds, security concerns?	
<b>Wellhead</b>					
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		Are the following OK?	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		a) Casing & seal condition	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		b) Casing vent in place & screened	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		c) Cement slab	
<b>Pump and Components</b>					
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		a) Is the pump at the well operating normally?	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		b) Are the electrical control and junction boxes sealed?	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		c) Is the electrical conduit in good condition?	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		d) Is the sample tap in good condition?	
<b>Pressure Tank/Bladder Tank</b>					
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		Check that the following are OK:	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		a) No leaks, rusting, damage	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		b) Water logged or air logged	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		c) Air release valve/ air volume control operating	

**MONTHLY OPERATOR  
DRINKING WATER SYSTEM CHECKLIST**

System Name: Lake Francis MUC  
 Operator: \_\_\_\_\_  
 Date: \_\_\_\_\_  
 Sign In/Out Times: \_\_\_\_\_

MONTH/YEAR: 6/21

Yes	No	NA	Due Date if Not Complete	Item	Problems/ Comments
<b>Storage Tank</b>					
a) <input type="checkbox"/>	a) <input type="checkbox"/>	a) <input checked="" type="checkbox"/>		Check that the following are OK: a) No leaks, rusting, damage b) All valves open c) Tank support sound d) Access port secured e) Vent screened  Water level _____ ft Totalizer meter reading: _____	<u>well 4</u>  <u>07088900</u>  <u>well 5</u> <u>6560300</u>
b) <input type="checkbox"/>	b) <input type="checkbox"/>	b) <input checked="" type="checkbox"/>			
c) <input type="checkbox"/>	c) <input type="checkbox"/>	c) <input checked="" type="checkbox"/>			
d) <input type="checkbox"/>	d) <input type="checkbox"/>	d) <input checked="" type="checkbox"/>			
e) <input type="checkbox"/>	e) <input type="checkbox"/>	e) <input checked="" type="checkbox"/>			
<b>Booster Pump</b>					
a) <input type="checkbox"/>	a) <input type="checkbox"/>	a) <input type="checkbox"/>		a) Is the pump operating normally?: b) Are the electrical control and junction boxes sealed? c) Is the electrical conduit in good condition? d) Is the sample tap in good condition?	
b) <input type="checkbox"/>	b) <input type="checkbox"/>	b) <input checked="" type="checkbox"/>			
c) <input type="checkbox"/>	c) <input type="checkbox"/>	c) <input checked="" type="checkbox"/>			
d) <input type="checkbox"/>	d) <input type="checkbox"/>	d) <input checked="" type="checkbox"/>			
<b>Distribution System</b>					
a) <input checked="" type="checkbox"/>	a) <input type="checkbox"/>	a) <input type="checkbox"/>		Check that the following are OK: a) All sample sites b) No leaks c) Backflow prevention devices	
b) <input checked="" type="checkbox"/>	b) <input type="checkbox"/>	b) <input type="checkbox"/>			
c) <input checked="" type="checkbox"/>	c) <input type="checkbox"/>	c) <input type="checkbox"/>			

**MONTHLY OPERATOR  
DRINKING WATER SYSTEM CHECKLIST**

System Name: Lake Francis MWE  
 Operator: GLAND  
 Date: 11-5-21  
 Sign In/Out Times: \_\_\_\_\_

MONTH/YEAR: 11/21

Yes	No	NA	Due Date if Not Complete	Item	Problems/ Comments
<b>Chlorine Injection System</b>					
a) <input type="checkbox"/>	a) <input type="checkbox"/>	a) <input checked="" type="checkbox"/>		a) Any chlorine residual issues based on your review of the log? Raw chlorine specifications _____ Chlorine pump setting _____ strokes Tank level on arrival _____ gallons Chlorine residual in system _____ ppm Ratio of water to chlorine _____ gal water to _____ gal CL2 Amount of raw chlorine added _____ gallons	
b) <input type="checkbox"/>	b) <input type="checkbox"/>	b) <input checked="" type="checkbox"/>		Check that the following are OK: a) Chlorine system secure b) Condition of tubes, hoses and pipes (no leaks) c) Discharge hose condition d) Condition of storage tank	
c) <input type="checkbox"/>	c) <input type="checkbox"/>	c) <input checked="" type="checkbox"/>			
d) <input type="checkbox"/>	d) <input type="checkbox"/>	d) <input checked="" type="checkbox"/>			
<b>Sampling</b>					
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		Dead ends and sampling locations flushed?	<u>Sample Location: <u>Twisted</u></u>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		Sampling conducted in accordance with sampling plans?	